



Public Works Projects

Asphalt Overlay

- 1 4800 South Paving Complete. Continue to landscape, raise manholes, valves and monuments.
- 2 300 West, Murray border to 6500 S - milling and paving complete.
- 3 4250 South 120 - 160 West - Utilities have been installed, road is being prepped for curb, sidewalk and asphalt installation.

Road Rebuild

- 4 6410 South, Joma St, and Westridge St. - Curb installed, ADA ramps & approaches to be installed next before asphalt.
- 5 Hanauer Street Extension - Utilities to begin week of August 11th.

Non-paving Maintenance

- 6 Sidewalk repairs and trip hazard removal (Sanford Drive & Lasalle neighborhood)
- 7 Traffic signal (700 West 5900 South)
- 8 Traffic signal (Commerce and Vine)
- 9 Traffic signal (Vine and Murray Blvd.)

Water

- 10 State St, 4500 S to 5300 S - construction ahead of schedule.
- 11 4500 South Well -construction complete, temp permit issued to City.
- 12 Murray Park Well - construction still in process.
- 13 6100 S & Cedar St - replaced water line.

Wastewater

- 14 Replacing 600 ft of sewer line (Spurrier Rd.)
- 15 Replacing 600 ft of sewer line (Betty Gene Dr.)

Other

- 16 Paint crews repainting white and yellow lines throughout the city.

STREET, WATER AND STORMWATER UPDATES

AUGUST 2020

Roadway Projects

Asphalt Overlays:

- Contractors have completed paving on 4800 South. They will be working to complete the landscaping and raising manholes, valves and survey monuments.
- Milling and paving are complete on Cottonwood Street from 6500 South to the Murray/Midvale boundary. Work is still underway to raise manholes and water valves.
- 4250 South, between 140 – 160 West – utilities have been installed and road grading has begun in preparation for the curb, sidewalk and asphalt installation.

Road Rebuilds:

- 6410 South, Joma St. and Westridge St. near Silver Shadows Dr. is currently under construction. Curbing has been installed and crews are now installing ADA ramps and approaches before the road is prepared for asphalt.
- The Hanauer Street extension in the downtown area has been excavated to subgrade and utility work will begin mid-August. This project includes water, sewer and storm water utility upgrades and will take several months to complete.

Non-Paving Maintenance Projects

- Sidewalk repair and trip hazard removal in the area of Sanford Drive and La Salle Drive, south of 5900 South.

Traffic Signal Upgrades

- 700 West and 5900 South
- Commerce Dr. (300 West) and Vine St.
- Vine St. and Murray Blvd.

Painting

Our paint crews have concentrated on painting all white roadway lines, including crosswalks, since early spring. They are now switching over to yellow and will be freshening all the yellow roadway lines throughout the city.

STREET, WATER AND STORMWATER UPDATES

AUGUST 2020

Water Projects

Water line and storm drain work will take place on these streets. Roads will be repaired or rebuilt after the water line and storm drain work is complete.

- State Street, from 4500 South to 5300 South on both the east and west sides of the street. This project is currently ahead of schedule.
- Crews have replaced the water line on Cedar Street, between 6100 South and Creek Drive. We are conducting water quality testing before connecting the existing services to the new line.
- The 4500 South water well is complete and has been issued a temporary operating permit.
- The Murray Park water well is still under construction and we anticipate requesting a temporary operating permit this month.

Wastewater Projects

- The Central Valley Wastewater Reclamation Facility continues to make progress with the major treatment plant improvements required to meet water quality standards and provide a safer work environment for plant personnel. The improvements include a new biological nutrient removal process, side stream nitrogen removal, secondary clarifiers, new cogeneration components, water reuse facilities, plant headworks screening rehabilitation and odor control systems.